

Site Order Book

09-11-2019

Desilt work at Devappalayam, 1st cross road, 2nd cross, 3rd cross road.

AP

11-11-2019

Desilt & drain at Devappa layout, main road, 4th cross.

AP

12-11-2019


Desilting of drain at Devappa layout, muneshwara temple opposite road, Kalthusa layout.

AP

13-11-2019

Desilting of drain at Kalthusa layout, 3rd cross road, cross road.

AP



14-11-2019

Desilting of drains at Muni'swamappa layout.

AP

15-11-2019

Desilting of drains at Somanna layout, for flagging course 1st cross road.

AP

16-11-2019

Desilting of drains for flagging course at Somanna layout, 2nd cross, 3rd cross, 4th cross.

AP

18-11-2019

Desilting of drains for flagging course at Muneswara temple opposite road, Kalthuru layout.

AP

19-11-2019

Resolving drains for flagging course at
kalthuon layout, 3rd cross road, somanna
layout.

AP

P.

20-11-2019

Remove by retix of stone slabs and doing
pointing at devappa layout, 1st cross, 2nd cross,
3rd cross,

AP

21-11-2019

Remove by retix of stone slabs and doing
pointing at devappa layout, main road,
4th cross

AP

22-11-2019

Remove by retix of stone slabs and doing
pointing at kalthuon layout, 3rd cross,
muneshwara temple opposite road.

AP



23-11-2019

Remove by setix of stone slabs and doing pointing
at sonanna layout,

ANP

25-11-2019

Laying pcc for flagging course at
devappa layout, 1st cross, 2nd cross,
3rd cross road.

ANP

26-11-2019

Laying pcc for flagging course at
devappa layout, main road, 4th cross,
muneshwara temple opposite road.

ANP

27-11-2019

Laying pcc for flagging course at
kalthura layout, 3rd cross road,

ANP

28-11-2019

Laying pcc for flagging course at
somanna layout.

AMP

29-11-2019

Laying pcc for road at muneshwara
temple road, near temple,

AMP

30-11-2019


Laying pcc for road at muneshwara layout,
2nd cross, 1st cross.

AMP

02-12-2019

excavation for road work at muneshwara
temple road, near temple.

AMP



03-12-2019

Excavation for road work at Muneshwara
layout, 2nd cross, 1st cross.

AMP

04-12-2019

Dismantling of cement concrete roads at
Muneshwara temple road, near temple.

AMP

05-12-2019

Dismantling of cement concrete road at
Muneshwara layout 2nd cross, 1st cross.

AMP

06-12-2019

Fixing the granite slabs at derappa
layout, 1st cross road, 2nd cross road, 3rd
cross road. (20)

AMP

20-01-2020

excavation for road work at xaidu layout,
main road, 1st cross to 4th cross, from peasant's
house to dead end.

AP

12-02-2020

Removing & detaching of stone slabs & pointing
at xaidu layout, 1st cross road, 2nd cross,
3rd cross.

AP

18-03-2020


putting pcc work on ~~xaidu~~ xaidu layout,
1st cross, 2nd cross, 3rd cross.

AP

05-04-2020

Dismantling of old cement concrete road at
Kuvempu nagar 1st stage, near yan esh temple
cross road, 2nd stage Kuvempu nagar.

AP



28-04-2020

Dismantling of old cement concrete road at
2nd cross road, Govt school road,

APR

06-05-2020

Earthwork excavation roads, drains at
Naidu layout main road, 1st cross to 4th cross,
Prashant house to dead end, #88 Kamakshi Nilaya
to main road.

APR

20-05-2020

Removing & refixing of stone slabs of drains
at Naidu layout, main road, 1st cross road,
#88 Kamakshi Nilaya to main road, Dead end to
main road.

APR

24-05-2020

Laying pcc bed at Alwida layout main road,
1st cross to 4th cross, ..

AP

0

02-06-2020


Reinstating of old ~~concrete~~ road at
Kuvempu Nagar 1st stage, near Ganesh temple
cross road, Singapur main road to dead end.

AP

18-06-2020

Excavation of road at Alwida layout cross road,
Kuvempu Nagar 1st stage, 2nd stage Kuvempu
Nagar, govt school to durga store.

AP



03-07-2020

Laying granite slabs at xlaudu layout,
1st cross, # 88 Kamakshi nilaya to main road,
prashant house to dead end, 2nd cross, 3rd cross.

APR

28-07-2020

Laying pcc ~~to~~ at xlaudu layout, 1st cross,
57 shree nivas to smasana road, from main
road to dead end.

APR

11-08-2020

Laying concreting for drains at xlaudu layout,
4th cross, 1st cross to 4th cross,

APR

28-09-2020

laying covering slabs for drains at
Naidu layout, 1st cross to 4th cross,
main road to #88 Kamakshi Nilaya,

AP

12-09-2020


Laying kerb stones at Naidu layout,
1st cross to 4th cross, #88 Kamakshi Nilaya
to main road, #57 shoe nivas to smasana road.

AP

26-09-2020

Applying paints to kerb stones at
Naidu layout 1st cross to 4th cross, Main
road to Kamakshi Nilaya, smasana road to
#57 shoe Nilaya.

AP



09-10-2020

Laying granite slabs and cement motor
at Somanna layout, 5th main road, 4th
main road, 3rd main road,

SR

27-10-2020

Fixing of granite slabs and doing cement
motor pointing at Somanna layout,
2nd main road, 7th cross Road W/S,
7th cross road E/S.

SR

02-11-2020

Constructing a flagging course at Somanna
layout, 5th main road, 4th main road,
3rd main road.

SR

19-11-2021

constructing flagging course at somanna
layout 7th cross road WIS, 7th cross road
EIS,

AP

08-12-2020


Laying PCC bed for flagging course at
somanna layout, 5th main road, 4th main road,
3rd main road,

AP

24-12-2020

Laying PCC bed for flagging course at
7th cross road WIS, 7th cross road EIS,

AP



20-01-2021

Laying vent concrete at Somanna layout

5th main road, 4th main road, 3rd main road,

AP

17-02-2021

Laying vent concrete at Somanna layout
7th cross road W/S, 7th cross road E/S.

AP

14-03-2021

Fixing and pointing & covering CC slab at
Somanna layout, 5th main road, 4th main road,
3rd main road.

AP

22-03-2021

Fixing and pointing & covering CC slab at
Somanna ~~garden~~ layout, 2nd main road, 7th cross
road W/S, 7th cross Road E/S.

AP

05-04-2021

fixing the kerb stones at somanna layout,
5th main road, 4th main road, 3rd main road.

AP

11-05-2021

fixing the kerb stones at somanna layout,
2nd main road, 7th cross road W/S, 7th cross
road E/S.

AP

29-06-2021


painting for kerb stones at somanna layout,
5th main road, 4th main road, 3rd main road,

AP

16-07-2021

Painting for kerb stones at somanna layout,
2nd main road, 7th cross road W/S, 7th cross
road E/S.

AP



09-08-2021

Drain bottom rafter at Sai garden, ~~main~~
Sara Fashion to 8th cross Somanna garden.

AP

15-09-2021

Drain side wall concreting at Sai garden
main road, from Sara Fashion to 8th cross
Somanna garden.

AP

20-10-2021

Drain side wall concreting at poakuthi
caycut main road, to Abbigere main road
to dead end.

AP

04-11-2021

Drain side wall concreting at Vasadasaj nagar
5th cross road from 2nd main

AP

12-11-2021

~~side wall~~

main side wall concrete at sai garden,
prakashthi layout.

MR

13-11-2021

fixing covering slabs at sai garden main
road, from Sasa Junction to 8th cross Somanna
garden.

MR

15-11-2021


fixing covering slabs at prakashthi layout main
road, Abbigere main road to head end.

MR

16-11-2021

fixing covering slabs at vasadaray nagar 5th
cross from 2nd main, 4th cross to 5th cross

MR



17-11-2021

Fixing kerb stones at Sai garden main road,
from Sada fashion to 8th cross Somanna
garden.

AP

18-11-2021

Fixing kerb stones at prakaruthi layout,
1st cross road, from prakaruthi layout
main road to dead end.

AP

19-11-2021

Kerb painting at Sai garden main road,
from Sada fashion to 8th cross Somanna
garden.

AP

20-11-2021

Kerb painting at prakaruthi layout main
road, Abbigere main road to dead end,

AP

22-11-2021

Kerb painting at prakruthi layout, 1st cross road, from prakruthi layout main road to dead end.

AP

23-11-2021

Laying cement concrete at road at vinayak nagar, Bhaisareshwara Swammy floor mill, from Bhaisare - Swara Swammy floor mill to dead end.

AP

24-11-2021

Laying cement concrete road at ~~4th~~ ~~cross~~ Vasadadaj nagar, 4th cross road; from 2nd main to temple, 3rd cross road, from 2nd main road to cross road.


AP

25

25-11-2021

Bottom part concrete at Vasadadaj nagar sur apartment 3rd main road, slamp back side, prakruthi layout main road, Rajeshwari layout main road.

AP



26-11-2021
side wall down concrete at Varadachay nagar
smg apartment 3rd main, slamp board back
side, prakruthi layout dead end.

AP

27-11-2021
side down wall concrete at Rajeswari
layout, main road, prakruthi layout,
Ramachandra puda

AP

29-11-2021
fixing slabs at varadachay nagar, smg
apartment 3rd main, prakruthi layout dead
end, Rajeswari layout main road

AP

30-11-2021
fixing covering slabs at prakruthi layout,
Ramachandrapuram, ~~3rd main road~~
~~2nd main road~~.

AP

01-12-2021

Laying Kerb stones at svaramuraj nagar,
Sms Apartment 3rd main road, Rajeshwari
main layout main road.

AMP

02-12-2021

Painting ~~at~~ for Kerbs at svaramuraj nagar,
Sms Apartment 3rd main road.

AMP

03-12-2021

Painting for Kerbs at Rajeshwari layout main
road. ~~2nd main road, 3rd main road~~

AMP

